



genda Item#4

Nevada Shared Radio System Project Update



NSRS Radio System Update

- Microwave Installations, requiring outages, started June 28th, 2023 and completed August 1st, 2023.
- During the month of August, Line and Antenna for the P25 System work will continue, as well as P25 rack installations.
- Mobile Radio Installations ongoing






NSRS Radio System Update

Mobile Installations

- 8/7-8/11 Air Guard, WCSO Programming and NDOT
- 8/14-8/25 Longley: Install/Program WC CSD, WC DA
- 8/28-9/15 Longley: Install/Program WC CSD, WC DA (Dependent on where we are in process on those Depts.)
- 9/18-10/6 Gerlach: WCSO, WC Fire, WC CSD
- 10/9-10/13 PLIC: DEM, PD Programming
- 10/16-11/17 City of Reno: (Rob Allen)
- 11/20-12/01 Reno: (Rob Allen) (If Req'd)







 Long outage- High winds (30 MPH) and lightning with 5 miles caused major delays in and out of the whole installation


 Broken parts caused for the redundant diversity link installation to be delayed and added to the schedule for later.















Peavine to Sparks PD Microwave

- 24 Hour Outage
 - 7705 Router Configurations troubleshooting
 - Microwave shot configurations troubleshooting
 - Delayed Dish installed due to High winds (20-30 Mph gusts)



Virginia to Marble Bluff













Cold Springs Construction Status













Marble Bluff Construction Status

- Communications on Wheels Installed
- Old Tower Removed
- New Tower Installed
- Building Installed
- Driveway Expanded
- Conduits being installed for Fiber
- Waiting on Power from NVE to new building.



P25 Site Construction Updates

- P25 Line/Antenna and Rack installations
 - Virginia Peak- July 2023
 - Fox- July 2023
 - Peavine-July 2023
 - Marble August 2023
- Site Build: Cold Springs
 - Tower Stacked October 14th, 2022
 - Shelter installed October 20th, 2022
 - NVE Power delivered August 2023
 - Need to schedule final punchlist






WCRCS Lease Agreement for Ash Fields

Agenda Item#5




WCRCS Lease Agreement for Ash Field

- Lease agreement with Coleman Valley Ranch LLC.
- Washoe County Parcel 061-171-27
- One-half of one acre within Washoe County Parcel 061-171-27, centered at 41° 56.522'N 119° 50.890'W
- Two semi-annual lease fees in the amount of Fifteen Thousand (\$15,000), with the lease fee increasing every five years by 10%, with such increase effective on January 1, 2027, and every subsequent five years of this Agreement.
- Language Added for use of Helicopter and Snow Cat as needed



- Portable coverage –Blue
- Mobile coverage -Orange








Ash Fields Site plot

SITE PLAN KEY NOTES: (#

- EXISTING DIRT ROAD
- 2. PROPOSED 8' TALL CHAIN LINK FENCE
- PROPOSED (2) 8' SWING ACCESS GATES
- PROPOSED 5'x13' CONCRETE STOOP
- PROPOSED 11'-6"x26'-0" EQUIPMENT SHELTER WITH GENERATOR ROOM
- PROPOSED 9' LONG ICE BRIDGE
- PROPOSED 20'-6"x20'-6" TOWER FOOTING BELOW
- PROPOSED 130'-0" TALL 4-LEGGED SELF-SUPPORT TOWER
- PROPOSED SOLAR ARRAYS
- 10. PROPOSED 50kW DIESEL GENERATOR
- 11. PROPOSED EXTERNAL 500 GAL FUEL TANK
- 12. EXISTING COW SITE TO BE REMOVED AFTER PROPOSED SITE CONSTRUCTED AND IN COMMISSION

NOTE:

1. GRADING CONTOUR LINES WERE REMOVED FOR CLARITY





CMAR Construction Manager At Risk

Item# 6



- CMAR Bids conducted with CSD
 - Ash Fields
 - Biltmore
 - Seven Lakes Mountain
 - Smokey Quartz
- Two Vendors bid on the project:
 - International Towers LLC (ITL)
 - RX3 Communications



Questions?

Melissa Lawney
Mlawney@washoecounty.gov
775-771-4241

775-858-5952

