

# P25 System Construction Cost Increases

P25 Joint Operating Committee – October 21, 2022

- During the September 8<sup>th</sup> P25 JOC meeting, we provided an overview of construction cost increases, payments, change orders, etc.
  - Next Steps were to:
    - Provide options on how P25 System Cost Increases can be spread across multiple Fiscal Years.
    - Provide update on additional funding options.
    - Provide proposed Interlocal Addendum Today

#### Today:

- Review Project budget, expenditures and fund balance
- Discuss project and funding timeline Scenarios
- Review Cost by Agency by Scenario
- Review possible funding sources
- Discuss Interlocal Agreement and possible Addendums related to additional payments.

- Original Project total: \$26,537,510
  - The Contract separates payments in three separate "buckets"
    - End-user Radio equipment: \$10,960,587
    - Milestones \$7,960,052
    - Civils Allowance \$7,033,223
      - This "allowance" is only made available through Change Orders. Our Contract allows us to negotiate the cost of the services prior to performance of the services.
      - Contract included "extra" site builds as a form of contingency \$1.6M
  - Original Radio System total cost: \$14,993,275 (Milestones + Civils Allowance)
  - Current Radio System Cost \$15,049,490
    - Change Orders have added \$56,215.

### Project payment Sources

		Fundi	ng Source		
Fiscal Year	Washoe	WCRCS	Partner Agency	Bond	Total
	County	Infrastructure	<b>Pre-payments</b>	Proceeds	
FY19	\$ 533,981				\$533,981
FY20	\$ 275,244	\$750,000			\$1,025,243
FY21	\$ 212,818		\$800,000	\$671,758	\$1,684,576
FY22				\$4,462,278	\$4,462,782
FY23				\$233,173	\$233,173
Total					\$7,939,755
payments					77,555,755
The table above reflects all payments to date and remaining funds by source. All remaining project payments will be made from Partner Agency Prepayments and Bond Proceeds.		Remaining funds	\$2,390,942	\$4,876,648	\$7,267,590

### P25 Site Infrastructure Cost Increases

- Remaining project funds: \$7,267,590
- Remaining costs:
  - Milestones: \$1,731,311
  - Civil Construction Estimate: \$9,500,000 \$9,800,000 (range)
  - Total Estimate: \$11,231,311 \$11,531,311 (range)
- Estimated difference between remaining project funds and projected remaining costs: \$3,963,721 - \$4,269,721

### P25 Site Infrastructure Cost Increases

- The following slides present three scenarios in which P25 System construction costs are spread over three fiscal years. For each scenario, the following assumptions are made:
  - In FY23, construction of the Cold Springs and Red Peak Radio Sites will be completed.
  - In FY23, Washoe County will pay L3Harris for all construction materials and equipment they have purchased to date.
  - Final System Acceptance will be in Fiscal Year 2025-2026.

- Scenario: Sites on BLM land are delayed due to long permitting timelines.
- Sites Impacted: Smokey Quartz, Seven Lakes
- This scenario is likely to occur regardless of committee decision.
- Pros:
  - Costs for BLM sites will be delayed by one year (based on current Schedule), allowing us to spread costs over 2+ years.
- Cons:
  - Delays addressing two biggest needs for coverage improvement (Red Rock, Rancho Haven, Fish Springs; areas of Sparks & Spanish Springs).
  - Delaying construction introduces risk that costs will increase.
  - Delaying construction may require two Acceptance phases for the microwave equipment.



# P25 Site Construction – Scenario 1 cost breakdown

Cost Name	FY'23	FY'24	FY'25	FY'26
Ash Field	\$ 674,411.33	\$ 1,156,046.75		
Biltmore	\$ 248,387.49		\$ 380,840.00	
Cold Springs	\$ 764,783.53			
Red Peak	\$ 1,236,431.28			
Seven Lakes BLM	\$ 665,976.33		\$ 1,513,605.50	
Smokey Quartz BLM	\$ 369,403.55		\$ 847,356.00	
Smokey Quartz Power			\$ 180,000.00	
Microwave Change Order	\$ 268,892.00			
Microwave Deployment 2022	\$ 174,879.00			
Microwave Deployment 2023		\$ 349,758.00		
Microwave Deployment 2024			\$ 174,879.00	
Microwave Acceptance Testing		\$ 233,172.92	\$ 58,293.00	
Microwave Completion of Punch List		\$ 93,269.37	\$ 23,317.00	
Contingency			\$ 300,000.00	
Milestone - Installation Complete FY24		\$ 955,206.00		
Milestone - Installation Complete FY25			\$ 238,801.57	
Milestone - Final System Acceptance				\$ 537,303.54
Total	\$ 4,403,164.51	\$ 2,787,453.04	\$ 3,717,092.07	\$ 537,303.54
Cumulative Total>	\$ 4,403,164.51	\$ 7,190,617.55	\$ 10,907,709.62	\$ 11,445,013.16
Fund Balance at end of FY	\$ 2,864,426.05	\$ 76,973.00	\$ (3,640,119.07)	\$ (4,177,422.61)

- Scenario: Choose to delay Construction of "Northern" Sites, construct Smokey Quartz in summer, 2024.
- Sites impacted: Seven Lakes, Ash Fields
- Pros:
  - Costs for Northern sites will be delayed by one year (based on current Schedule)
  - Radio Coverage for highest population area is prioritized (Smokey Quartz is constructed in summer of 2024.)
- Cons:
  - Delays addressing one of the needs for coverage improvement (Red Rock, Rancho Haven).
  - Delaying construction introduces risk that costs will increase.
  - Delaying construction may require two Acceptance phases for the microwave equipment.



# P25 Site Construction – Scenario 2 cost breakdown

Cost Name	FY'23	FY'24	FY'25	FY'26
Ash Field	\$ 674,411.33		\$ 1,156,046.75	
Biltmore	\$ 248,387.49		\$ 380,840.00	
Cold Springs	\$ 764,783.53			
Red Peak	\$ 1,236,431.28			
Seven Lakes BLM	\$ 665,976.33		\$ 1,513,605.50	
Smokey Quartz BLM	\$ 369,403.55	\$ 847,356.00		
Smokey Quartz Power		\$ 180,000.00		
Microwave Change Order	\$ 268,892.00			
Microwave Deployment 2022	\$ 174,879.00			
Microwave Deployment 2023		\$ 349,758.00		
Microwave Deployment 2024			\$ 174,879.00	
Microwave Acceptance Testing		\$ 233,172.92	\$ 58,293.00	
Microwave Completion of Punch List		\$ 93,269.37	\$ 23,317.00	
Contingency			\$ 300,000.00	
Milestone - Installation Complete FY24		\$ 955,206.00		
Milestone - Installation Complete FY25			\$ 238,801.57	
Milestone - Final System Acceptance				\$ 537,303.54
Total	\$ 4,403,164.51	\$ 2,658,762.29	\$ 3,845,782.82	\$ 537,303.54
Cumulative Total	\$ 4,403,164.51	\$ 7,061,926.80	\$ 10,907,709.62	\$ 11,445,013.16
Fund Balance at end of FY	\$ 2,864,426.05	\$ 205,663.76	\$ (3,640,119.07)	\$ (4,177,422.61)

- Scenario: Construct sites when all construction requirements are met (e.g. BLM permitting).
- Sites impacted: N/A

#### • Pros:

 Sites will be constructed when ready and poor coverage areas will be addressed as soon as possible; Radio Coverage for highest population area is prioritized.

#### • Cons:

- Less certainty about when funds are needed. May require additional funding earlier.
- Risk that both BLM sites are approved for construction in FY24. This would require ~90% of funds in FY24, OR a choice of which BLM site to delay to FY25.



# P25 Site Construction – Scenario 3 cost breakdown

Cost Name	FY'23	FY'24	FY'25		FY'26
Ash Field	\$ 674,411.33	\$ 1,156,046.75			
Biltmore	\$ 248,387.49		\$ 380,840.00		
Cold Springs	\$ 764,783.53				
Red Peak	\$ 1,236,431.28				
Seven Lakes BLM	\$ 665,976.33		\$ 1,513,605.50		
Smokey Quartz BLM	\$ 369,403.55	\$ 847,356.00			
Smokey Quartz Power		\$ 180,000.00			
Microwave Change Order	\$ 268,892.00				
Microwave Deployment 2022	\$ 174,879.00				
Microwave Deployment 2023		\$ 349,758.00			
Microwave Deployment 2024			\$ 174,879.00		
Microwave Acceptance Testing		\$ 233,172.92	\$ 58,293.00		
Microwave Completion of Punch List		\$ 93,269.37	\$ 23,317.00		
Contingency			\$ 300,000.00		
Milestone - Installation Complete FY24		\$ 955,206.00			
Milestone - Installation Complete FY25			\$ 238,801.57		
Milestone - Final System Acceptance				\$	537,303.54
Total	\$ 4,403,164.51	\$ 3,814,809.04	\$ 2,689,736.07	\$	537,303.54
Cumulative Total>	\$ 4,403,164.51	\$ 8,217,973.55	\$ 10,907,709.62	\$ :	11,445,013.16
Fund Balance at end of FY	\$ 2,864,426.05	\$ (950,383.00)	\$ (3,640,119.07)	\$ (	4,177,422.61)

#### S1 & S2 – Split cost over two years & cover balance in FY26

	FY2	3	FY24	FY25	FY26
Total Costs by FY	\$ 4,403,164.51	\$	2,787,453.04	\$ 3,717,092.07	\$ 537,303.54
Cumulative Total>	\$ 4,403,164.51	\$	7,190,617.55	\$ 10,907,709.62	\$ 11,445,013.16
Fund Balance at end of FY	\$ 2,864,426.05	\$	1,897,032.55	\$ (0.00)	\$ (0.00)
Agency Contributions		\$	1,820,059.54	\$ 1,820,059.52	\$ 537,303.54*

#### S3 – Pay as you go

	FY23	FY24	FY25	FY26
Total Costs by FY	\$ 4,403,164.51	\$ 3,814,809.04	\$ 2,689,736.07	\$ 537,303.54
Cumulative Total>	\$ 4,403,164.51	\$ 8,217,973.55	\$ 10,907,709.62	\$ 11,445,013.16
Fund Balance at end of FY	\$ 2,864,426.05	\$ 0.00	\$ 0.00	\$ 0.00
Agency Contributions		\$ 950,383.00	\$ 2,689,736.07	\$ 537,303.54 *

<sup>\*</sup>If contingency is not needed or only partially used, the FY26 contributions would be reduced by the unused amount.

## Cost by Agency – S1 & S2

Agency	Radio IDs June 30, 2022	Percent Share June 30, 2023	Agency Contribution FY24	Agency Contribution FY25	Agency Contribution FY26	Total Agency Contribution FY24-FY26
Reno Tahoe Airport Authority	278	4.88%	\$88,814.56	\$88,814.56	\$26,219.13	\$203,848.25
US Drug Enforcement Agency	26	0.46%	\$8,306.40	\$8,306.40	\$2,452.15	\$19,064.94
Pyramid Lake Paiute Tribe	85	1.49%	\$27,155.53	\$27,155.53	\$8,016.64	\$62,327.70
City of Reno	1,310	22.99%	\$418,514.66	\$418,514.66	\$123,550.58	\$960,579.89
Reno Sparks Indian Colony	70	1.23%	\$22,363.38	\$22,363.38	\$6,601.94	\$51,328.70
City of Sparks	468	8.21%	\$149,515.16	\$149,515.16	\$44,138.68	\$343,169.00
Truckee Meadows Fire & Rescue	335	5.88%	\$107,024.74	\$107,024.74	\$31,594.99	\$245,644.48
Nevada System of Higher Education, UNR, TMCC	76	1.33%	\$24,280.24	\$24,280.24	\$7,167.82	\$55,728.30
North Lake Fire Protection District	113	1.98%	\$36,100.88	\$36,100.88	\$10,657.42	\$82,859.18
US Department of Veteran's Affairs	23	0.40%	\$7,347.97	\$7,347.97	\$2,169.21	\$16,865.14
Truckee Meadows Water Authority	106	1.86%	\$33,864.54	\$33,864.54	\$9,997.22	\$77,726.31
Washoe County School District	1,157	20.31%	\$369,634.70	\$369,634.70	\$109,120.62	\$848,390.02
Air National Guard	30	0.53%	\$9,584.31	\$9,584.31	\$2,829.40	\$21,998.01
Washoe County	1,620	28.44%	\$517,552.48	\$517,552.48	\$152,787.74	\$1,187,892.69
TOTAL	5,697		\$1,820,059.54	\$1,820,059.54	\$537,303.54	\$4,177,422.62

Agency	Radio IDs June 30, 2022	Percent Share June 30, 2023	Agency Contribution FY24	Agency Contribution FY25	Agency Contribution FY26	Total Agency Contribution FY24-FY26
Reno Tahoe Airport Authority	278	4.88%	\$46,376.42	\$131,252.70	\$26,219.13	\$203,848.25
US Drug Enforcement Agency	26	0.46%	\$4,337.36	\$12,275.43	\$2,452.15	\$19,064.94
Pyramid Lake Paiute Tribe	85	1.49%	\$14,179.84	\$40,131.22	\$8,016.64	\$62,327.70
City of Reno	1,310	22.99%	\$218,536.38	\$618,492.94	\$123,550.58	\$960,579.89
Reno Sparks Indian Colony	70	1.23%	\$11,677.52	\$33,049.24	\$6,601.94	\$51,328.70
City of Sparks	468	8.21%	\$78,072.54	\$220,957.78	\$44,138.68	\$343,169.00
Truckee Meadows Fire & Rescue	335	5.88%	\$55,885.26	\$158,164.22	\$31,594.99	\$245,644.48
Nevada System of Higher Education, UNR, TMCC	76	1.33%	\$12,678.45	\$35,882.03	\$7,167.82	\$55,728.30
North Lake Fire Protection District	113	1.98%	\$18,850.85	\$53,350.92	\$10,657.42	\$82,859.18
US Department of Veteran's Affairs	23	0.40%	\$3,836.90	\$10,859.04	\$2,169.21	\$16,865.14
Truckee Meadows Water Authority	106	1.86%	\$17,683.10	\$50,045.99	\$9,997.22	\$77,726.31
Washoe County School District	1,157	20.31%	\$193,012.66	\$546,256.74	\$109,120.62	\$848,390.02
Air National Guard	30	0.53%	\$5,004.65	\$14,163.96	\$2,829.40	\$21,998.01
Washoe County	1,620	28.44%	\$270,251.09	\$764,853.86	\$152,787.74	\$1,187,892.69
TOTAL	5,697		\$950,383.00	\$2,689,736.07	\$537,303.54	\$4,177,422.61



### Available WCRCS Funds for Construction

- Debt Service Fund ~\$126k
- WCRCS unappropriated funds:
  - Infrastructure: ~\$215k (by the end of FY23)
  - Expansion: ~\$20k
  - Operations: ~\$15-215k (range)
  - TOTAL: \$250k-\$450k



### Costs by Agency - S1 & S2 minus \$450k

Agency	Radio IDs June 30, 2022	Percent Share June 30, 2023	Agency Contribution FY24	Agency Contribution FY25	Agency Contribution FY26	Total Agency Contribution FY24-FY26
Reno Tahoe Airport Authority	278	4.88%	\$77,835.10	\$77,835.10	\$26,219.13	\$181,889.33
US Drug Enforcement Agency	26	0.46%	\$7,279.54	\$7,279.54	\$2,452.15	\$17,011.23
Pyramid Lake Paiute Tribe	85	1.49%	\$23,798.50	\$23,798.50	\$8,016.64	\$55,613.64
City of Reno	1,310	22.99%	\$366,776.90	\$366,776.90	\$123,550.58	\$857,104.38
Reno Sparks Indian Colony	70	1.23%	\$19,598.77	\$19,598.77	\$6,601.94	\$45,799.47
City of Sparks	468	8.21%	\$131,031.75	\$131,031.75	\$44,138.68	\$306,202.17
Truckee Meadows Fire & Rescue	335	5.88%	\$93,794.09	\$93,794.09	\$31,594.99	\$219,183.18
Nevada System of Higher Education, UNR, TMCC	76	1.33%	\$21,278.66	\$21,278.66	\$7,167.82	\$49,725.14
North Lake Fire Protection District	113	1.98%	\$31,638.01	\$31,638.01	\$10,657.42	\$73,933.43
US Department of Veteran's Affairs	23	0.40%	\$6,439.59	\$6,439.59	\$2,169.21	\$15,048.40
Truckee Meadows Water Authority	106	1.86%	\$29,678.13	\$29,678.13	\$9,997.22	\$69,353.48
Washoe County School District	1,157	20.31%	\$323,939.60	\$323,939.60	\$109,120.62	\$756,999.82
Air National Guard	30	0.53%	\$8,399.47	\$8,399.47	\$2,829.40	\$19,628.34
Washoe County	1,620	28.44%	\$453,571.43	\$453,571.43	\$152,787.74	\$1,059,930.60
TOTAL	5,697		\$1,595,059.54	\$1,595,059.54	\$537,303.54	\$3,727,422.62

## Interlocal Agreement - Addendum

- Additional costs are would be divided proportionate to the number of radios, based on LIDS, each agency operates on the system.
  - LID Count on June 30, 2022.
- Specify each agency's share in an addendum
- Specify when County will invoice agencies (July 1, 2023, 2024, 2025) and by when each agency shall submit payments (July 31, 2023, 2024, 2025).
- Additional provisions could address:
  - Excess funds
  - Non-payment

- Washoe County:
  - Continue to work with L3Harris to efficiently construct and implement the P25 Radio System.
  - Continue to work with L3Harris to negotiate change orders for site construction.
- Partner Agencies:
  - Work with Washoe County to finalize Interlocal Addendum including finalization of costs and payment timeline.
- Future Meetings:
  - January P25 JOC: approve Interlocal Addendum